

Robert Parker Coffin Bridge – Phase I – Schedule

(Updated January 20, 2017)

625 Forest Edge Drive, Vernon Hills, IL 60061

TEL 847.478.9700 ■ FAX 847.478.9701

www.gha-engineers.com

- IDOT Agreement Approval – May 16, 2016 (received June 27, 2016)
- IDOT Kick-Off Meeting / Early Coordination – Aug 22 2016
- Field Survey – ~~July 2016~~ Completed with ROW ~~Sept 19~~ November 2016
- Environmental Survey Request: Submit to IDOT – ~~Sept 2016~~ December 2016
 - Cultural, biological, wetland clearances (IDOT review period: 10-12 months)
- Preparation of Architectural Renderings of Replacement Bridge: Sept 2016 – Nov 2016 Draft Attached
Village Review Process: ~~Oct-Nov~~ Jan 2017
- Preparation of Bridge Condition Report (BCR): Sept 2016 – ~~October 2016~~ December 2016
 - Preparation of Hydraulic Report: Sept 2016 to ~~November 2016~~ December 2016
 - ~~Preparation of Geotechnical Report: Sept 2016 to Nov 2016~~
 - Submit to IDOT – ~~October 2016~~ December 2016 - BCR (IDOT review period: 2-3 months)
 - Anticipated BCR Approval – ~~February~~ April 2017
 - Preparation of Geotechnical Report: ~~Sept 2016 to Nov 2016~~ May to June 2017
- Preparation of Type, Size and Location (TSL) Plans for bridge (Approval of BCR required):
~~March 2017 to~~ May to June 2017
- FHWA Coordination Meeting – ~~June~~ August 2017
- Preparation Project Development Report (PDR) – May 2017 to Sept 2017
 - Includes Approved Bridge TSL Plan
 - Includes Approved Hydraulic Report
 - Includes Preliminary Plans and Preliminary Cost Estimates
 - Includes Summary of Potential Easement/ROW Needs
 - Includes Environmental Clearances
 - Includes results of Public Meeting
 - Public Meeting: Proposed date: May 2017
 - Submit to IDOT – August 2017 (IDOT review period: 2-3 months)
- IDOT Final Approval – Anticipated November – December 2017